

SMARTER ENERGY SOLUTION

Preventive Maintenance Solar System



Customer Name : Seven's House Maintenance : MA Date : 2 December 2024

Solar Panel			Inverter			
Brand	Model	Capacity	Install	Brand	Model	S/N
<u>Exxon</u>	<u>EX480HJT</u>	<u>10</u> Kwp.	<u>25</u> Panels	<u>Solaris</u>	<u>SG-GR3P10K</u>	<u>100906021B190371</u>

Before Preventive Maintenance Solar System

Solar Panels	Operating Voltage / Current				Time	Inspection		Remark
String 1	Panels Voc <u>788.7</u> Vdc	Vmp <u>399.4</u> Vdc	Isc <u>4.97</u> A.		<u>17:00</u>	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 2	Panels Voc <u>622.0</u> Vdc	Vmp <u>327.1</u> Vdc	Isc <u>9.81</u> A.		:	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 3	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 4	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 5	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 6	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 7	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 8	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 9	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 10	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 11	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 12	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	

After Preventive Maintenance Solar System

Solar Panels	Operating Voltage / Current				Time	Inspection		Remark
String 1	Panels Voc <u>579.0</u> Vdc	Vmp <u>409.0</u> Vdc	Isc <u>1.72</u> A.		<u>16:00</u>	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 2	Panels Voc <u>628.0</u> Vdc	Vmp <u>492.6</u> Vdc	Isc <u>3.58</u> A.		:	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 3	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 4	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 5	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 6	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 7	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 8	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 9	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 10	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 11	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
String 12	Panels Voc _____ Vdc	Vmp _____ Vdc	Isc _____ A.		:	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	

Inverter Inspection

Device	Readings from Smarter Meter	Readings from Inverter Display	Field Measured Readings	Remark
Inverter	AC Line Voltage		AC Line Voltage	
	Phase L1 to Grd : <u>242.4</u> Vac	Phase L1 to Grd : <u>243.9</u> Vac	Phase L1 to Grd : <u>241.7</u> Vac	
	Phase L2 to Grd : <u>238.7</u> Vac	Phase L2 to Grd : <u>239.3</u> Vac	Phase L2 to Grd : <u>238.1</u> Vac	
	Phase L3 to Grd : <u>237.6</u> Vac	Phase L3 to Grd : <u>237.2</u> Vac	Phase L3 to Grd : <u>237.9</u> Vac	
	AC Line Current		AC Line Current	
	Phase L1 to Grd : <u>4.80</u> A	Phase L1 to Grd : <u>5.1</u> A	Phase L1 to Grd : <u>4.68</u> A	
	Phase L2 to Grd : <u>16.70</u> A	Phase L2 to Grd : <u>9.1</u> A	Phase L2 to Grd : <u>9.12</u> A	
	Phase L3 to Grd : <u>10.80</u> A	Phase L3 to Grd : <u>9.3</u> A	Phase L3 to Grd : <u>9.21</u> A	

Comment : _____

SMARTER ENERGY SOLUTION

Electrical Room Inspection



Customer Name :				Date :		
Solar Panel				Inverter		
Brand	Model	Capacity Kwp.	Install Panels	Brand	Model	S/N

Device	Ambient Temperature	Temperature				Remark
Inverter	42.8 °C	Inside : 47.3 °C	Outside : 43.2 °C	Heatsync : 48.7 °C		
AC Cabinet	38.2 °C	MCB Breaker : 40 A.	RCCB Breaker : _____ A.	AC SPD : 3 Phase		
		AC Cable : 6 Sq.m.	Smart Meter : 38.1 °C	CT Ratio : 150/5 A.		
		AC Terminal : 38.0 °C	3 Phase	Meter Ratio : 30 A.		
		String No.	DC Fuse	DC Breaker	DC SPD	MC4 Connector
DC Cabinet 1	36.9 °C	String 1	37.4 °C	37.6 °C	32.6 °C	37.9 °C
		String 2	38.5 °C	38.5 °C	38.2 °C	38.1 °C
		String 3	_____ °C	_____ °C	_____ °C	_____ °C
		String 4	_____ °C	_____ °C	_____ °C	_____ °C
EE Room	36.9 °C	AC Cable : 16 Sq.m.	Main Breaker : 100 A.	MCCB Feed : _____ A.		
		Wireway : 36.8 °C	MDB / LC : 38.7 °C	_____ °C		

Comment : _____

Inspection By : _____
 (Bunharn Libnoy)
 Project Engineer
 Date : ____ / ____ / ____

SMARTER ENERGY SOLUTION

Preventive Maintenance Solar System



Item	Solar System Inspection	Inspection		Remark
1	Clean the Solar panel (Use clean water) ทำความสะอาดแผงโซลาร์เซลล์ (ใช้น้ำสะอาด)	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
2	Check to see if the solar panel's condition ตรวจสอบการแตกร้าวของแผงโซลาร์เซลล์	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
3	Inspect the mounting points of the roof mounting support legs for the risk of water leaking. (Use water Proof , Polyurethane PU, Sika MultiSeal AP to prevent water leakage) ตรวจสอบจุดยึดของ Support ที่ยึดกับหลังคา ว่ามีจุดเสี่ยงที่จะทำให้เกิดน้ำรั่วได้หรือไม่ (ใช้ water proof , สีโรครัน PU , แคนซีก้าป้องกันน้ำ)	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
4	Inspect the mounting parts of the solar cell. ตรวจสอบสภาพโครงสร้างทั้งหมด เพื่อตัว PV, Mounting และอุปกรณ์ประกอบอื่นๆ ไม่หลวม	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
5	Inspect the condition of all cables to make sure The cables does not sag down to the roof. ตรวจสอบสภาพของสายทั้งหมดเพื่อให้แน่ใจว่า สายไม่หย่อนลงไปที่หลังคา	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
6	Inspect the tightness of the wire terminals. ตรวจสอบความแน่นของขั้วสายไฟ			
6.1	-AC - Grid in Inverter	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
6.2	-Back - up in Inverter (Specific model Hybrid)	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
6.3	-Battery (Specific model Hybrid)	<input type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
6.4	-AC Breaker	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
6.5	-DC Breaker	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
6.6	-Fuse Holder	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
6.7	-Surge Protection	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
6.8	- Smarter Meter & CT (Current Transformer)	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
7	Check whether the SISO Switch is defective ตรวจสอบ SISO Switch ว่าชำรุดหรือไม่	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
8	Inspect for malfunctions of the inverter and other related electrical equipment. ตรวจสอบความผิดปกติของอินเวอร์เตอร์และอุปกรณ์ไฟฟ้าอื่นๆ ที่เกี่ยวข้อง	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	
9	Inspect heat of the solar panel whether there is an abnormal heat point or not (checked by using a thermal camera) การตรวจสอบความร้อนของแผงโซลาร์เซลล์ว่ามีจุดความร้อนผิดปกติหรือไม่ (ตรวจสอบโดยใช้กล้องถ่ายภาพความร้อน)	<input checked="" type="checkbox"/> Pass	<input type="checkbox"/> Not Pass	

Comment : _____

Inspection By : _____
 (Bunharn Libnoy)
 Project Engineer
 Date : ____ / ____ / ____